



EOA ARCHITECTS PLLC
515 MAIN STREET
NASHVILLE, TENNESSEE 37206
615.242.4004 FAX 615.256.9805

FIELD REPORT NO. 06

Project: St. Joseph Catholic Church

Date: 12 October 2020

Structural, Envelope, & Restroom Renovation

Project No.: 018.011.00

Time: 2:00 p.m..

Contractor: Scott Murphy Daniel

Weather: Sunny- Upper 80"s

Work in Progress:

Present at Site: Joe Meyer, Thomas Carta - SMD
Keith Bush – EOA

The observations in this report are made to reflect the progress and quality of the Work on the date of this report and are not intended to be exhaustive evaluations of the quality or quantity of the Work.

Observation:

Bell Tower / Steeple

Work completed and scaffolding removed.

Sanctuary

Structural repairs and new floor decking has been completed. Conrad Schmitt Studios plan new altar layout has been incorporated.

Exterior Masonry Restoration

East facade - Complete with the exception of installing stone foundation wall stone cap with sloped top for drainage. **Samples being reviewed.**

West facade - Masonry work nearing completion

North facade - Masonry work nearing completion

South facade - on-going masonry restoration continues

Roof

New simulated slate roofing nearing completion

Windows

North stained glass windows are being prepped for installation of new backer rod and sealant between the window frame and masonry. Existing Lexan coverings are being re-installed until new glass protection system is installed in 2021.

Issues Requiring GC Action:

Submit image of mock-up stone water table for match comparison with existing stone foundation for review. **See Image #6 below:**

Issues Requiring EOA Action:

Review stone water tables for appropriate match.



EOA ARCHITECTS PLLC
515 MAIN STREET
NASHVILLE, TENNESSEE 37206
615.242.4004 FAX 615.256.9805

Photos:

Image#1

View looking south from Church Avenue. Masonry restoration work nearing completion on north and west facades. Tower scaffolding has been removed.



Image#2

View looking to the north. Masonry restoration work in progress on the south facade.



Image #3

View looking to the north. Masonry restoration work in progress on the south facade west end.



Image #4

View looking to the north. Masonry restoration work in progress on the south facade east end. Installation of simulated slate roofing nearing completion at the apse.





Image #5
View of water table stone samples.



Image #6 Image dated **10-18-20** with one of the stone samples installed after existing stone was cleaned. **This sample was deemed too dark.**



Image #7
View of the southeast corner of the building.
New downspouts yet to be installed.



Image #8
View of the southeast corner of the building.
Simulated slate will also be installed at the doorway awning.





Image #9

Interior view looking east. New floor decking in place.



Image #10

Interior view looking west. New floor decking in place.



Image #11

Interior view at north wall - Conrad Schmitt Studios to do plaster restoration work in 2021.



Image #12

View of speaker with new anchor bolts mounted in wall eliminating large anchor plates.





Image #13

View of north facade restoration work. View of lower stained glass window.



Image#14

View of north facade restoration work. View of upper stained glass window.



Image#15

View of northeast upper facade restoration work.



Image #16

View of northwest upper facade restoration work.





Image#17

Existing crawl space vent areaways to be cleared and re-constructed.



Image#18

Existing stained glass window on the north side of the building awaiting new backer rod and sealant at joint between wood frame and masonry.



Image#19

Upper wall detail on the north facade. Downspouts yet to be installed. Existing loose metal fascia will be re-attached.



Image#20

Area where new ADA approach will be constructed at the front of the church.





Image#21

Detail view of stone patch at northwest buttress at lower right corner.



Image#22

View of west entry and bell tower base.



Image #23

Detail view of upper bell tower.



Image#24

Detail of entry doors. Doors and hardware are to be cleaned and existing weather seals replaced.





Image#25

View of west facade north end - existing protective covering temporarily re-installed until new protective system is fabricated.



Image#26

View of central entry doors at the base of the bell tower.



Image#27

Masonry mortar pointing to continue in between paired pilasters.



Image#28

Masonry mortar pointing to continue in between paired pilasters.





EOA ARCHITECTS PLLC
515 MAIN STREET
NASHVILLE, TENNESSEE 37206
615.242.4004 FAX 615.256.9805

Image#29

View of west facade south end - existing protective covering temporarily re-installed until new protective system is fabricated.



Image#30

Detail view at southwest corner of the church at corner buttress.



END OF IMAGES

Report by: Keith Bush - EOA Architects PLLC

Copies: Attendees, File

File No.: P:\18\018.011.00 St. Joseph's Catholic Church\08-Construction Admin\8M-Field Reports